

CAMS WEEKLY REPORT

17 September - 23 September 1977

1. We have received a draft of a memo from Logistics concerning the development of a separate CAMS computer center. Although Logistics is still investigating the availability of space outside Headquarters, the preliminary blueprints indicate that the center will be located on the ground floor, interior G corridor, directly under the space we are now occupying. The total cost is projected to be \$1386K with \$450K of FY-78 funds needed to cover A&E (\$50K) design, and UPS hardware (\$400K). The \$400K for UPS hardware, however, can be delayed until FY-79, with possible impact on the estimated completion date of 1 August 1979.
2. We have begun to reconfigure the 1G-34 space (2100 sq. ft.) to hold thirty-two (32) individuals. This effort will still leave us with a shortage of eight (8) desks. Until the space [REDACTED] (1600 sq. ft.) can be cleared in January, 1978, we will be seeking temporary desk space in Headquarters for those eight (8) individuals.

STATINTL

STATINTL

UNCLASSIFIED